

Daily Permissions and Work Schedule

ID	Task Name	Apv/d	Duration	Start	Finish	Losses	Notes
1	System Conditions: 5710 L 5485 G Int -225 MW			Wed 7/18/07		118=\$7198	\$61 /hr Generation costs.
2	Online Generation = 5675 MW Res. Req = 186 MW						
3	Reactive Res. -1971.3 / 1607.2 Average Voltage 101%						
4	Sunnyside R071 --- Check Reactor	-	138d	Wed 2/7/07	Wed 7/4/07		
5	Wells SPA / Eufaula Res. Tap--structures and wire down.	-	196d	Sat 1/13/07	Mon 8/13/07		
6	Ft. Smith R072 --- Bad R072M	-	137d	Thu 2/8/07	Wed 7/4/07		
7	OMPA Tecumseh 69Kv MOS T26 --- Const.	-	3d	Mon 7/2/07	Wed 7/4/07		
8	Ozark/Coal Hill 69 Kv line -- troubleshoot	-	10d	Wed 6/13/07	Sat 6/23/07		
9	Seminole 14.4Kv Bus--repair	-	3d	Tue 6/26/07	Thu 6/28/07		
10	VBI 161Kv PCB 185	-	4d	Thu 7/12/07	Mon 7/16/07		
11	Paoli/Walnut Creek 138Kv--Change BO Cross Arms, Poles	-	4d	Mon 7/16/07	Thu 7/19/07		
12	Paoli / Etowah 69kv hot line hold	-	2d	Tue 7/17/07	Wed 7/18/07		NEED PUT BACK / 12.33
13	Seminole unit #2 off line---maintenance	Y	2d	Tue 7/17/07	Wed 7/18/07		G0459
14	California / SW.5th 69kv line---replace poles for 140 cross town	Y	8d	Wed 7/18/07	Thu 7/26/07		S0959 0904
15	Muskogee 161kv PCB 109---SPA installing potential devices	Y	0.6d	Wed 7/18/07	Wed 7/18/07	119=\$7259	S0986 0751
16	Foundation / Russet / Rocky Pt 138kv line---replace relay, no switching	Y	0.25d	Wed 7/18/07	Wed 7/18/07		Completed
17	Park Place 138kv PCB 107--6 yr ductor, PF, filter oil	Y	2d	Wed 7/18/07	Thu 7/19/07		0830
18	Branch 161kv Mos 124-- 2yr maint	Y	0.25d	Wed 7/18/07	Wed 7/18/07		1016/117
19	Classen 138kv PCB 107---maint test and ductor	Y	1d	Wed 7/18/07	Wed 7/18/07		0853
20	Osage 138kv PCB 109 --- breaker function test	Y	0.2d	Wed 7/18/07	Wed 7/18/07		postponed
21	Seminole 345kv PCB 383---repair head leak	Y	1d	Wed 7/18/07	Wed 7/18/07		0935 / completed
22	Sooner 138kv Main bus #1---repair hot spots 101M1 & 104M1	N	1d?	Wed 7/18/07	Wed 7/18/07		Work on off peak hours postponed
23	Foundation / Russet / Rocky Pt 138kv line---replace relay, no switching	Y	0.25d	Wed 7/18/07	Wed 7/18/07		Completed
24	Bluebell 138kv PCB 188---breaker function test, comp oil chg	Y	0.5d	Wed 7/18/07	Wed 7/18/07		0911 / 0947 complete
25	Osage 138kv PCB 110 --- breaker funct test	Y	0.2d	Wed 7/18/07	Wed 7/18/07	120=\$7320	postponed
26	Osage 138kv PCB 106 --- breaker funct test	Y	0.2d	Wed 7/18/07	Wed 7/18/07	119=\$7259	postponed
27	Branch 161kv Mos 123--- 2 yr maint	Y	0.25d	Wed 7/18/07	Wed 7/18/07		10/4/110
28	Mustang Unit #1---remove from safeguard and place in service	Y	0.2d	Wed 7/18/07	Wed 7/18/07		
29	Mustang Unit #2---remove from safeguard and place in service	Y	0.2d	Wed 7/18/07	Wed 7/18/07		
30							

Project: \\metros\mnt1_vo1\PD_PDO\

Date: Tue 7/17/07

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline

Page 1